




STREETCAR EXTENSION

Project Update - August 16, 2010



EXTENSION UPDATE



- 20' of track remaining;
- Expected completion date of August 16, 2010

- 200' of track and turn-out;
- Expected completion date of August 25, 2010

SCHEDULE

- Track Installation Work Complete by August 25, 2010
- Station Construction Began on July 26, 2010
- Overhead Catenary System Complete by September 28, 2010
- Road Resurfacing North/Southbound Franklin Street complete by October 27, 2010
- System Scheduled to be Operational by October 31, 2010
- Station Construction Scheduled to be Completed by November 19, 2010